



1300 N. Freedom Street
 Ravenna, Ohio 44266
 Phone: 330-296-2871
 Fax: 330-296-8433

Hose	5CNG16
CL	2.172
CD1	1.617
CD2	1.619
CD3	1.614

CNG CERTIFICATION OF CONFORMANCE/ORIGIN/MATERIAL
 Parker Hannifin Corporation hereby certifies that all materials used in the manufacture of parts called for on the listed customer purchase order conform to the material and/or manufacturing specifications indicated in drawings or specifications as called for on the said purchase order. Parker Hannifin Corp. also certifies that the parts listed were manufactured in accordance with Canadian Standards Association (CSA). Parker Hannifin Corp.

Customer: TULSA GAS TECH
 Order Number: 1213777
 Description: 1" HP CNG ASSY

Conductivity Test	Part Number	QTY	Fitting 1 Batch	Fitting 2 Batch	Hose Batch	S.O. # or Job #
.009	5CNG1606061616 - 144"	2	SC1308	SC1308	5204134327	JWPC 06/09
.009	5CNG1606061616 - 144"	1	SC1336	SC1336	5204134327	JWPC 06/09
.009	5CNG1606061616 - 144"	1	SC1336	SC1308	5204134327	JWPC 06/09
.009	5CNG1606061616 - 144"	2	SC2258	SC2237	5204134331	SWPC 06/09

Caliper Calibration Due Date: 6/7/2023
 Ohm Meter Calibration Due Date: 6/7/2023
 Pressure Gage Calibration Due Date: 9/26/2023

100% Proof Tested at: 10,000 PSI for 30 seconds
 Assembly Test Date: 12-8-22

Staging	
DM	BOM/Drawing Verified
DM	Correct Fittings Pulled
DM	Correct Accessories Pulled
DM	Order Staged
Production	
DM	Correct Hose Pulled
DM	OAL / Depth Insertion
DM	Hose Cut to Correct OAL
DM	PTS Data Entered / Verified / Printed
DM	Safety Tags Installed
DM	Guards Installed (if applicable)
DM	Fittings Installed

Crimping	
DM	PTS Labels Attached & Crimp Dimensions Recorded (per CP)
DM	OAL Verified (per CP)
DM	Conductivity Test Performed / Recorded
DM	Metal Bands Attached
DM	Remaining PTS Labels Attached
Testing	
DM	Hose Assemblies Pressure Tested
DM	Assemblies Air Flushed / Cleaned
DM	Ends Capped
Testing QC	
DM	Certification & Inspection Docs Completed
DM	Assemblies Transferred to Shipping Dept.

Signed: *[Signature]* Title: _____ Date: 12-8-22



1300 N. Freedom Street
 Ravenna, Ohio 44266
 Phone: 330-296-2871
 Fax: 330-296-8433

Hose	SCNG16
CL	2.172
CD1	1.617
CD2	1.619
CD3	1.614

CNG CERTIFICATION OF CONFORMANCE/ORIGIN/MATERIAL
 Parker Hannifin Corporation hereby certifies that all materials used in the manufacture of parts called for on the listed customer purchase order conform to the material and/or manufacturing specifications indicated in drawings or specifications as called for on the said purchase order. Parker Hannifin Corp. also certifies that the parts listed were manufactured in accordance with Canadian Standards Association (C.S.A.) Parker Hannifin Corp.

Customer	TULSA GAS TECH
Order Number	1213777
Description	1" HP CNG ASSY

Conductivity Test	Part Number	QTY	Fitting 1 Batch	Fitting 2 Batch	Hose Batch	S.O. # or Job #
.004	SCNG1606061616 - 144"	6	SC 2314	SC 2314	5204134319	JWPC 06/09
.001	SCNG1606061616 - 36"	5	SC 2229	SC 2301	5206211538	JWPC 06/09
.001	SCNG1606061616 - 36"	5	SC 1173	SC 1173	5221213731	JWPC 06/09
.001	SCNG1606061616 - 36"	2	SC 2314	SC 2314	5221213731	JWPC 06/09

Caliper Calibration Due Date: 6/7/2023
 Ohm Meter Calibration Due Date: 6/7/2023
 Pressure Gage Calibration Due Date: 9/26/2023

100% Proof Tested at: 10,000 PSI for 30 seconds
 Assembly Test Date: 12-8-22

Staging	
AW	BOM/Drawing Verified
AW	Correct Fittings Pulled
AW	Correct Accessories Pulled
AW	Order Staged
Production	
AW	Correct Hose Pulled
AW	OAL / Depth Insertion
AW	Hose Cut to Correct OAL
AW	PTS Data Entered / Verified / Printed
AW	Safety Tags Installed
AW	Guards Installed (if applicable)
AW	Fittings Installed

Crimping	
AW	PTS Labels Attached & Crimp Dimensions Recorded (per CP)
AW	OAL Verified (per CP)
AW	Conductivity Test Performed / Recorded
AW	Metal Bands Attached
AW	Remaining PTS Labels Attached
Testing	
AW	Hose Assemblies Pressure Tested
AW	Assemblies Air Flushed / Cleaned
AW	Ends Capped
Testing QC	
AW	Certification & Inspection Docs Completed
AW	Assemblies Transferred to Shipping Dept.

Signed: *[Signature]* Title:

Date: 12-8-22